

OWES Library / Makerspace Renewal Project - Updated June 2022

Phase 1 (Spring to Fall 2021)

- Painting (walls, doors, and ceiling) - Completed with OCDSB funding Spring 2021
 - Installation of projector, white board, Chromecast for wireless connectivity - Completed with OWSAC funding Spring 2021
 - Transition of Makerspace to the upper level from classroom 109 - Completed Sept. 2021
-

Short Term

Phase 2 (January to July 2022)

- Makerspace storage / learning space definition (8 x \$260 + HST = \$2350.40) - Funded by OWSAC January 2022 / OCDSB funded installation June 2022
- Makerspace flooring (upper level) - Completed with OCDSB funding - June 2022
- Library flooring (lower level) - Completed with OCDSB funding - June 2022

Total Cost - \$2350.40

Phase 3 (Target Date - By September 2022)

- Comfortable seating for library area (lower level) - Fully funded by OWSAC in large part due to overwhelming community support from the Read-a-thon - To be delivered by September 2022
 - L- bench seating (1 x \$347.40 + 9 x 430.80 + HST = \$4773.80)
 - Window reading seating areas (6 x \$333 + HST = \$2257.74)
 - Ottoman sets of 4 (8 x \$347.40 + HST = \$3140.48)
- Library tech / circulation desk renewal - Provided by the OCDSB

Total Cost - \$10,172.02

Phase 2 and 3 Total - \$12,522.42

Potential Longer Term

Phase 4 (Target Date - To be Determined)

- Library stack renewal / mobile bookshelves (24 x \$1007 + HST = \$27,309.84) or equivalent

Total Cost - \$27,309.84